Daily Progress Report

Item	Detail
Client / unit	Gujarat Fluorochemicals Ltd – FI Plant
Project	024-D03_TS-26-GFL
Survey day	14-09-2026 (Day 1 of 2 planned)
Engineers on site	H. S. Patil, A. S. Mahto
Data collection mode	Printed sheets (phones not permitted on site) – scanned and uploaded 18:40

Progress

Test	Unit	Done today	Cumulative	Planned	Complete
Soil resistivity	locations	2	2	2	100%
Earth electrode resistance	pits	6	6	10	60%
Loop impedance & PFC	panels	0	0	4	0%
Riser integrity	points	0	0	6	0%

Notable observations today

Point	Observation	Preliminary status
EP-03	R = 1.45 Ω (limit 6.83 Ω). Rod heavily corroded at clamp	P1
EP-05	R = 1.30 Ω (limit 6.83 Ω). No pit tag	P2

Soil resistivity measured at both locations; site average 25.68 Ω·m. Statuses are preliminary until the final report is reviewed and approved.

Plan for next day

Earth pits EP-07 to EP-10, loop impedance and PFC at 4 panels, riser integrity at 6 points. Client to arrange access to the Pump House pit chamber (EP-08).

Prepared by (ETPL engineer)	Acknowledged by (client representative)